



**R. J. Griffin & Company**  
General Contractors

# Saint David's Episcopal Church Jeffords Hall Addition


Update  
1/14/08



To recap over the past few weeks we have been diligently working on the detention pond. Per the City Of Roswell the pond has to be complete before any other work can be started. Once all the clearing and grubbing was done in the vicinity of the pond we started excavating and as luck would have it, the weather turned to a solid downpour. After a little delay we have finally got the footings for the pond formed and poured.

This week we will work on forming and pouring the detention pond walls. We anticipate completing this work by Friday the 18<sup>th</sup>. Once the walls are poured our site contractor will have a little pipe work to do as well as backfilling the wall. We will also have the fence around the detention pond to install.

Once all this work is complete, sometime during the middle of next week, we will start clearing and grubbing for the building. Having the existing transformer moved and out of the way was a huge obstacle to overcome. With the transformer out of the way we now have a clear path for our site contractor to work. The Church grounds will really begin to look like a construction site over the next few weeks. We really appreciate everyone's patience and are looking forward to a busy 2008.



St. David's Episcopal Church



CONSTRUCTION  
MATTERS